

*my
plan*

May 17, 1951

#23479

Philip H. Chase
N.S. Quittacas Ave., E x Middle-
boro Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply cottage. Tap 3/4"
ser. from 4" main at Water Works barn. Box on
taker's land. to supply house of P.R.
Ouellette.

(over)

E x E Line Middleboro Rd.	241.9
S x N " Water Works Property	78.0
E x E " 1st. Hyd. in Negus Way	141.7
N x Main Pipe	31.0
1- $\frac{3}{4}$ " cop. to cop. stop, Fig. 415	0
1-C. I. Stop box, complete	0
Labor	28.43
42 ft. of $\frac{3}{4}$ " Copper tubing type K, soft	20.16

Work done May 18, 1951

No.

289 County

Street

EXCESS NOTICE

Date,

May 11,

1949

Reading

June

154,200

"

May

151,800

Difference, cubic feet,

2,400

Cause of excess,

Heavy water running in pipes,
1st floor OK. 2nd closed.

Notified

Beulah V. Regatek

B.V.R.

PERSONALLY

BY POSTAL

can be used to
 existing 12"
 across service
 3/4" stop + waste
 for brass
 → 3/4" c.p. to c.p. stop for Sec. # 23479
 → 3/4" c.p. to c.p. fee
 cold stop + waste removed

main Megus way

