

March 26, 1952

1274

#23708 C.E. Allen
S.W. Cor. Tarkiln Hill Rd & Lawrence St.

Please install $3/4$ " city meter and $3/4$ " copper service to supply bungalow. Lay with drain

21-20--laid with drain-47' from main to *INSIDE CELLAR.*
used was supplied by owner. ($3/4$ " COPPER TUBING)

N x W Line Lawrence St.	55.1
N x S " Tarkiln Hill Rd.	10.2
E x W " House	1.3

Work done April 4, 1952

