

Oct. 29, 1952

118

#23884

C.E. Allen

S.S. Dawson St., E x Tisbury St.

Please install  $3/4$ " City Meter &  
 $3/4$ " Copper service to supply house. Lay with  
drain.

19-18---Laid with drain-38' of  $3/4$ " Cop. from main to  
inside house supplied by owner. (20' inside)

E x E Line Tisbury St.	80.6
------------------------	------

N x S " Dawson St.	7.8
--------------------	-----

E x W " House	11.4
---------------	------

Work done November 12, 1952

