

Additional Measures: S x S line House #72 40.3
The meter box is 15 ft. from curb stop.

May 27, 1954

#24292

John W. Allen

W.S.#61 Norwell St., S x Cove Rd.

Please install 1" City Meter &
1" Copper service to supply business place.
Replaces 1" Ser. #16992 from Cove Rd. to be
discontinued. (Meter in box) No charge.

19-18-25' of 1" copper tubing was used from the main to
meter box inside - no charge

New Measures: N x N line Padanaram Ave.

E x W " Norwell St.

N x N " Building

S x S " COVE RD (Over) - 406

473.0

8.5

3.0

Service #16992 - 1"

The end of the 1" lead pipe is 10.0' S x curb stop. Connection was cut off and pipe panned. This pipe end was formerly in the meter box.

The following stock was used repairing this service:

1-1" Stop & waste, fig. 225 - Red Hed

1-1" Meter connection

1-1" Stop. x 1" I. P. Inside coupling, A-1583

320 ft. of 1" & 3/4" lead pipe was returned to shop

Work done May 26, 1954