

Mar. 9, 1955

24442

City of New Bedford School Dept.
E.S. Hathaway Blvd., S x Parker St.

C.I. CEMENT LINED Please install 4" City Meter &
4" ~~Transite~~ service to supply junior high
school. Service from Hathaway Blvd.

Measure of 4" Gate:

N x S line Summit St. 50.5

W x E " Hathaway Blvd. 11.7

Work done March 21, 1955

(over)

17' of 4" Cast Iron Pipe, cement lined.....	\$	
1-4" Gate Valve, All Bell - Darling.....	\$	
1-6" to 4" reducer, B & S, cement lined - B....	\$	
1-4" C. I. Gate Box, complete.....	\$	
6" C. I. Gate Box Round Risers - 1-4" & 1-2"-.	\$	
9 lbs. leadite.....	\$	
1/2 lb. braided jute.....	\$	
Use of Motoerane.....	\$	35.--
Use of compressor.....	\$	19.50
1 street cut: 46' x 2½' Warrenite.....	\$	
Supervision.....	\$	29.92
Labor.....	\$	163.20