

Aug. 11, 1955

#24592 Merchants Parking Center, Inc.
E.S. Seventh St., S x Walnut St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply 2 fam. house.
to replace old $5/8$ " ser. #4720. Owner to dig
trench in same as old ser.

Measure of curb stop:

N x N line Madison St.	121.7
W x E " Seventh St.	7.2
N x S " Building	18.1

Work done October 14, 1955

(over)

32 ft. of 3/4" copper tubing type I, soft.....	22.72
1-3/4" corporation, fig. 438 - Red Red.....	
1-3/4" copper stop, fig. 415 - Red Red.....	
1 C. I. stop box, complete.....	
Use of tapping machine.....	1.--
Use of compressor.....	9.--
2 street cuts: 5' x 2' & 2 1/2' x 2 1/2' Warrenite..	
Carting.....	2.--
Labor.....	\$ 43.54