

Nov. 15, 1955

#24712 Manuel F. Costa
S.W. Cor. #495 Hawes St., & Lynn
St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Lay
with drain. To street line ~~and connect.~~

19-18-Laid with drain-36' of 3/4" inside laid & supplied
by owner.

S x S	line Lynn Street	43.6
E x W	" Hawes Street	8.5
N x S	" House	11.7

Work done November 17, 1955

