

✓
Dec. 16, 1955

#24723 Oscar E. Epstein
N.S. Sutton St., W x Harvard St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. To
be laid with drain.

33-32-Laid with drain-35' of 3/4 cop \$27.30-Lab \$1.00

W x W line Harvard Street 106.1

S x N " Sutton Street 7.8

W x E " House 4.5

1 street cut: 4' x 2' Warrenite

Work done March 5, 1956

