

This service now taps the main pipe in
Dec. 20, 1955 Winslow St. - on
a straight line.

#24730 Clinton E. Allen
S.S. Winslow St., W x Cornell St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
To tap main in Cornell St. and to be laid
with drain in sidewalk. Taker to dig trench
19-18-Laid with drain from main in Cornell St. to the W
line Cornell St.-Owner supplied & installed

115 ft. copper from W line Cornell St. to inside cellar.
W x W line Cornell Street 68.9
N x S " Winslow Street 8.9
E x E " House No. 22 Cornell St. 16.7
Work done March 5, 1956

