

May 21, 1956

#24851

Jack London

S.W. Cor. Ocean St. & Maple St.

Please install $1\frac{1}{2}$ " City Meter &
 $1\frac{1}{2}$ " Copper service to supply cottage. Lay
with drain.

Measure of $1\frac{1}{2}$ " stop:

W x W line Ocean Street	30.3
N x S " Maple Street	8.5
W x E " House	8.7

Work done June 15, 1956

(over)

40 ft. of 1½" copper tubing type K, soft.....	\$ 64.--
1-1½" Corporation #1200 - Welsbach Corp.....	\$
1-1½" copper stop, fig. 415 - Red Hed.....	\$
1-1½" cop. to cop. cplg., bronze - A-3923.....	\$
1 R-144 Caldwell Gate Box.....	\$
Use of tapping machine.....	\$ 3.--
1-6" #H-10527 tapped 1½" Mueller Service Clamp	
Carting.....	\$ 2.--
Supervision.....	\$ 5.61
Labor.....	\$ 35.96

This service was laid with the drain