

June 28, 1956

1109 Cherokee St. - Sassaquin Ave.

#24896

Kenneth B. Sherman

Side

S.E. Sassaquin Ave., E x Tobey St.

house on Cherokee St. #1109.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage. Will
notify when ready. To box on taker's land.
ACTUAL COST.

Measure of $3/4$ " Stop:

E x E line Tobey Street

327.2

Meter box to stop box

10.7

W x E line Meter Box

2.4

Work done July 19, 1956

(over)

14 ft. of 3/4" copper tubing type K, soft.....	\$ 10.92
1-3/4" Corporation, fig. 438 - Red Hed.....	\$ 5.10
1-3/4" Copper to copper stop, fig. 415 - R. H. S.	6.75
1 C. I. stop box, complete.....	\$ 13.--
Tapping machine.....	\$ 1.--
Labor.....	\$ 16.26
Carting.....	\$ 2.--
	\$ 55.03