

July 3, 1956

#24910 Paul Swiszc
E. S. Metcalf St., S. x Ohio St.

Please install 3/4" City Meter and
3/4" Copper service to supply house.
Lay with drain. Actual cost.

Measure of 3/4" Stop:

S x S line Ohio Street	64.0
W x E " Metcalf Street	11.8
S x N " House	10.0

Laid with drain

Work done July 20, 1956

(over)

48½ ft. of 3/4" copper tubing type K, soft.....	\$ 37.83
1-1/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Copper to copper stop, fig. 415 - R. H..	\$
1 C. I. stop box, complete.....	\$
Tapping machine.....	\$ 1.—
1 street cut: 4" x 2" Pen. Mac.....	\$
Compressor.....	\$ 3.—
Labor.....	\$ 29.74
Certing.....	\$ 2.—