

July 30, 1956

#24945

Helen Motta

S.S. Haskell St., W x Mt. Pleasant St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.

Actual Cost. Will notify when ready.

Measure of $3/4$ " stop:

W x W Line	Mt. Pleasant St.	394.8
N x S "	Haskell St.	8.7
E x W "	House	3.5

Work done Sept. 13, 1956

(OVER)

41 ft. of 3/4" copper tubing type K soft.....	\$31.98
1-3/4" corporation Fig. 438 Red Hed.....	\$
1-3/4" copper stop Fig. 415 Red Hed.....	\$
1-Cast iron stop box (complete).....	\$
Use of compressor.....	\$ 6.00
Use of tapping machine.....	\$ 1.00
Carting.....	\$ 2.00
Labor.....	\$15.30