

July 30, 1956

#24946

Elmwood Enterprises Inc.

W.S. Lancaster St., N x Upton St.

Please install 1" City Meter & 1"
Copper service to supply lot(bungalow).

Actual Cost. Lot Line only. Service from
Foxborough St.

Measure of 1" Stop:

N x N line Upton Street

199.1

W x E " Foxborough Street

7.3

Garage

Work done August 3, 1956

(over)

31 ft. of 1" copper tubing type K, soft.....	30.69
1-1" Corporation, #1200 - Welsbach Corp.....	\$
1-1" Cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	1.50
Labor.....	9.18
Carting.....	2.--