

Aug. 21, 1956

#24972 Anton Kolz
S.W. Cor. Church & Shaw St.

Please install 3/4" City Meter &
3/4" Copper service to supply garage.
Actual Cost. Lay with drain.

Measure of 3/4" Stop:

S x S line	Shaw Street	36.6
E x W	" Church St.	8.6
N x S	" Building	2.0

Laid with drain

Work done October 15, 1956

(over)

1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	
1 C. I. stop box, complete.....	
Tapping machine use.....	1.--
Carting.....	2.--
Labor.....	22.56

The owner supplied and laid 45 ft. of copper tubing from the main to the meter inside the building.

Service Repaired
275 Church Street

24972

September 21, 1960

Installed 2nd. curb stop:	N x S line bldg.	2.6
	E x W " Church St	5.5
	E x building	32.3

1-3/4" copper stop, fig. 415

1-stop box standpipe

Old stop is 5 ft. E x new stop.

Stock supplied and installed by Contractors,
Campanella & Cardi

Work done while widening Church Street

