

Aug. 27, 1956

#24977 Adolphe Plante
N.E. Cor. Auburn & Rockdale Ave.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Lay with drain. Actual Cost.

Measure of $3/4$ " Stop:

N x N line Auburn Street	33.5
W x E " Rockdale Avenue	6.9
S x N " House	7.0

Laid with drain

Work done October 18, 1956

(over)

18 ft. of 3/4" copper tubing type K, soft.....	\$ 14.04
1-3/4" Corporation, fig. 438 - Red Hed.....	
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. Stop Box, Complete.....	\$
1 Street cut: 5' x 2' Warrenite.....	\$
Compressor use.....	6.---
Carting.....	2.---
Labor.....	\$ 42.96

The owner supplied & laid 28 ft. of 3/4" copper tubing from the curb stop to meter inside building

The Water Dept. supplied & laid 18 ft. of 3/4" copper tubing from the main to the curb stop.