

Sept. 14, 1956

#24993

Emil Antonietta
N.S. Maryland St., E x Pine Grove

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. To
be laid with drain. Actual cost.

Measure of $3/4$ " Stop:

E x E line Pine Grove Street	131.2
S x N " Maryland Street	8.2
E x E " House	2.3

Laid with drain

Work Done November 9, 1956

(over)

1-3/4" Corporation, fig. 438 - Red H. d.....	\$	
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$	
1-C. I. Stop Box, complete.....	\$	
Tapping machine use.....	\$	1.--
Carting.....	\$	2.--
Labor.....	\$	31.25

The owner supplied and laid 55 ft. of 3/4" copper tubing from the main to the meter inside the cellar.