

Oct. 2, 1956

#25006

Herve L. LeBlanc
N.S. Maryland St., W x Pine Grove
St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Actual Cost. Main to be extended. 50¢
AGREEMENT.

Measure of $3/4$ " copper stop:

W x W line Pine Grove Street	321.9
S x N " Maryland Street	8.5
W x E " House	11.8

Work done October 15, 1956

(over)

59 ft. of 3/4" copper tubing type K, soft.....	\$ 46.02
1 - 3/4" Corporation, fig. 438 - Red Hed.....	\$
1 - 3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, Complete.....	\$
Tapping machine use.....	1.—
Motocrane use.....	\$ 12.70
Carting.....	\$ 2.—
Labor.....	\$ 6.98