

Oct. 4, 1956

#25010

Lucien H. Martel

N.S. Bowles St., E x Wildwood Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Main
to be extended. 50% Assessment. Actual Cost.
Measure of 3/4" Stop:

E x E line Wildwood Road	453.5
S x N " Bowles Street	8.1
W x E " House	11.0

Work done October 17, 1956

(over)

53 ft. of 3/4" copper tubing type V, soft....	\$ 41.34
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - Red Hed	\$
1 C. I. Stop Box, Complete.....	\$
Tapping machine use.....	\$ 1.—
Motocrane use.....	\$ 17.70
Carting.....	\$ 2.—
Labor.....	\$ 8.64

Service Repaired

February 19, 1957

N. S. Bowles St., E x Wildwood Rd., #25010 - 3/4"

Renewed from a point 9 ft. inside curb stop to a point 11 ft. inside curb stop.

X 2 ft. of 3/4" copper tubing type K, soft

X 2-3/4" cop. to cop. cplgs., A-1525

Abraham

