

Oct. 10, 1956

#25019

Clinton E. Allen

S.S. Appleton St., E x Metcalf St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Main to be extended. 50% AGREEMENT. Actual
Cost.

Measure of $3/4$ " Stop:

E x E line Metcalf Street

123.5

N x S " Appleton Street

8.0

W x E " House

~~6.5~~ 4.3

Work done December 12, 1956

(over)

41 ft. of 3/4" copper tubing type K, soft.....	\$ 24.60
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop., fig. 415,- Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Motocrene use.....	\$ 17.85
Carting.....	\$ 2.--
Labor.....	\$ 5.10