

Oct. 26, 1956

#25028 Aurore Tripanier
E.S. Middleboro Rd., N x Webb's
Corner

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Permit to open road granted by State(10/25/56)
Trench dug by taker. Box on taker's land.
Actual Cost.

Measure of 3/4" stop:

N x center of 2nd. hydrant N from Webb's Cor.	151.0
W x E line Middleboro Rd.	2.8
W x E " House	4.4

Work done October 30 & 31, 1956

(over)

18 ft. of 3/4" copper tubing type K, soft.....	\$ 17.04
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, complete.....	\$
Compressor use.....	\$ 6.--
Motocrane use.....	\$ 21.--
Tapping machine use.....	\$ 1.--
1 street cut: 11' x 3' Warrinite.....	\$
Carting.....	\$ 5.--
Labor.....	\$ 93.79

Copper Tubing

Water Dept. supplied & laid 18 ft. from the main to a point 6 ft. inside the property line.

The owner supplied & laid 22 ft. from a point 6 ft. inside the property line to **meter inside meter-box**