

Oct. 30, 1956

#25034 Ronald Fortin
S.S. Tacoma St., E x Wildwood Rd.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Actual Cost. Will notify when ready.

Measure of $3/4$ " stop:

E x E line Wildwood Road	109.5
N x S " Tacoma Street	9.1
W x E " House	8.9

Work done November 6, 1956

(over)

22 ft. of 3/4" copper tubing type K, soft.....	\$ 13.20
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Cop. to co. stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, complete.....	\$
1 St. cut: 5' x 2 1/2' Warrenite.....	\$
Compressor use.....	6.--
Tapping machine use.....	1.--
Carting.....	2.--
Labor.....	\$ 28.15