

Nov. 16, 1956

#25046 Manuel Silver
N.W. Cor. Byron St., & Allen St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow.
Actual Cost. Lay with drain.

Measure of $3/4$ " Stop:

N x N line Allen Street	51.5
E x W " Byron Street	9.0
S x N " House	6.2

Laid with drain

Work done November 28, 1956

(over)

37 ft. of 3/4" copper tubing type K, soft.....	\$ 22.20
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Copper to copper stop, fig. 415 - R. H.....	\$
1 C. I. Stop Box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$ 12.53