

Dec. 3, 1956

#25054      Elmwood Enterprises Inc.  
S.W. Cor. Upton & Lancaster Sts.

Please install 1" City Meter &  
1" Copper service to supply bungalow. Actual  
Cost. Will notify when ready.

Measure of 1" Stop:

|                         |      |
|-------------------------|------|
| S x S line Upton Street | 26.8 |
|-------------------------|------|

|                                    |     |
|------------------------------------|-----|
| E x W      "      Lancaster Street | 7.3 |
|------------------------------------|-----|

|                         |     |
|-------------------------|-----|
| S x N      "      House | 1.4 |
|-------------------------|-----|

Work done December 12, 1956

(over)

|                                              |          |
|----------------------------------------------|----------|
| 44 ft. of 1" copper tubing type K, soft..... | \$ 33.-- |
| 1-1" Corporation, #1200 - Welsbach Corp..... | \$       |
| 1-1" Copper Stop, fig. 415 - Red Hed.....    | \$       |
| 1 C. I. Stop Box, complete.....              | \$       |
| Compressor use.....                          | \$ 3.--  |
| Tapping machine use.....                     | \$ 1.50  |
| Carting.....                                 | \$ 2.--  |
| Labor.....                                   | \$ 12.96 |