

Jan. 7, 1957

#25070

Roger S. Thomasset et al
W.S. Hawes St., S x Tarkiln Hill Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Actual Cost. Lay with drain.

Laid with drain

Measure of 3/4" Stop:

S x S line Tarkiln Hill Road	316.7
E x W " Hawes Street	8.0
N x S " House	4.3

Work done January 28, 1957

(over)

33 ft. of 3/4" copper tubing type K, soft.....	\$ 19.80
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" Copper stop, fig. 415 - Red Hed.....	\$
1 C. I. stop box, complete.....	\$
Tapping machine use.....	\$ 1.--
Carting.....	\$ 2.--
Labor.....	\$ 25.70