

Jan. 16, 1957

#25071 Tone Realty
E.S. #444 Bolton St., N x River St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cleaning plant.
Lay with drain.

Measure of $3/4$ " Stop:

S x S line Kane Street	12.5
W x E " Bolton Street	6.9
N x S " wooden building	7.0

Laid with drain

Work done February 20, 1957

(over)

34 ft. of 3/4" copper tubing type K, soft..	\$ 20.40
1-3/4" Corporation, fig. 438 - R. H.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H..	\$
1 C. I. stop box, complete.....	\$
1 street cut: 6' x 2' Warrenite.....	\$
Compressor use.....	\$ 9.--
Tapping machine use.....	\$ 1.--
1-3/4" cop. to cop. cplg., A-1525.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 36.58

The owner supplied and installed 39 ft. of 3/4" copper tubing type K, soft from the property line to the meter inside the building.

The Water Dept. supplied and installed 34 ft. from the main to the property line.