

Feb. 13, 1957

#25077

Ernest H. Dion

W.S. James St., S x Elm St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Lay with drain.

Measure of 3/4" stop:

S x S line	Elm Street	133.7
E x W	" James Street	6.1
S x N	" Building	1.2

Laid with drain

Work done February 21, 1957

(over)

37 ft. of 3/4" copper tubing type K, soft....	\$	22.20
1-3/4" Corporation, fig. 438 - Red Hed.....	\$	
1-3/4" Cop. to Cop. Stop, fig. 415 - R. H....	\$	
1 C. I. Stop Box, Complete.....	\$	
Tapping machine use.....	\$	1.--
Carting.....	\$	2.--
Labor.....	\$	9.18