

April 23, 1957

#25130

Leonard S. Brown

N. W. Cor. Seymour St., & Fort St.

#71
Please install $3/4$ " City Meter & $3/4$ "
copper service to supply bungalow. Lay with drain

Measure of $3/4$ " Stop:

W x W line Fort Street	34.1
------------------------	------

S x N " Seymour Street	5.1
------------------------	-----

W x E " House	2.7
---------------	-----

Laid with drain

Work done May 29, 1957

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$	30.78
Labor.....	\$	22.38
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 6. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	3.--
Bulldozer use.....	\$	2.50