

April 24, 1957

#25131 Maurice I. Duval
N. W. Cor. Maryland St., & Metcalf St.

Please install $3/4$ " City Meter & $3/4$ "
copper service to supply bungalow. Taker will dig
trench and notify when ready.

Measure of $3/4$ " Stop:

N x N line Maryland Street	38.8
E x W " Metcalf Street	8.0
S x N " House	5.1

Work done April 30, 1957

(over)

36 ft. of 3/4" copper tubing type K, soft....	\$ 20.52
Labor.....	\$ 30.04
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	3.—
Compressor use.....	3.—