

April 25, 1957

252 Seabury St.

#25139

Martin & Bernique

982 PONTIAC ST

S. S. Pontiac St., E X Acushnet Ave.

Please install 3/4" City Meter & 3/4" copper service to supply bungalow. Main to be extended.

Measure of 3/4" Stop:

E x E line Acushnet Avenue

133.0

N x S " Pontiac Street

7.9

E x W " House

20.8

Laid with drain

Work done May 14, 1957

(over)

44 ft. of 3/4" copper tubing type K, soft....	\$ 25.08
Labor.....	\$ 19.68
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—