

May 7, 1957

465 John St.

#25146

Robert G. Maccini
S. E. Cor. Cornell St., & Fairmount
St.

Please install 1" City Meter & 1" copper service to supply bungalow. Lay with drain.

Measure of 1" Stop:

S x S line Fairmount Street	61.5
W x E " Cornell Street	7.0
N x S " House	14.2

Laid with drain

Work done June 3, 1957

(over

55 ft. of 1" copper tubing type K, soft.....	\$ 39.05
Labor.....	22.56
1-1" corporation, fig. 438 - Red Hed.....	
1-1" Cop. to cop. stop, fig. 415 - Red Hed.....	
1 C. I. stop box, complete.....	
Tapping machine use.....	5.00
Carting.....	2.00
Bulldozer use.....	5.00
Compressor use.....	3.00