

(City Infirmary)

May 22, 1957

#25169 Robert R. Mercer

S. S. Portland St., W x Brock Ave.

Please install $3/4$ " City Meter and
 $3/4$ " Copper Service to supply bungalow.
Lay with drain. On further extension
50¢

Measure of $3/4$ " stop:

W x W line Brock Avenue

167.0

W x S " Portland Street

5.5

W x W " House

6.7

Laid with drain

Work done June 3, 1957

(over)

8½ ft. of 3/4" copper tubing type K, soft....	\$ 4.85
Labor.....	\$ 5.88
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H....	\$
1 C. J. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Motocrane use.....	\$ 1.98
Bulldozer use.....	\$ 2.50

The owner supplied & laid 28 ft. of copper from the stop box to inside the cellar.

The Water Dept. supplied & laid 8½ ft. of copper from the main to the stop box.