

May 31, 1957

70 Seabury St.

25177 Americo M. Couto
 S. E. Cor. Metropolitan St., &
Commonwealth Ave.

 Please install 3/4" City Meter &
3/4" copper service to supply bungalow. Lay
with drain.

Measure of 3/4" Stop:

E x E line Commonwealth Ave.	54.6
N x S " Metropolitan St.	8.0
W x E " House	3.8

Laid with drain

Work done June 11, 1957

(over)

35 ft. of 3/4" copper tubing type K, soft.....	\$	19.95
Labor.....	\$	20.64
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use	\$	3.--