

June 3, 1957

125 Willis St.

25180 Joseph Sylvia
E. S. Cornell St., N X Fairmount St.

Please install $3/4$ " City meter & $3/4$ "
copper service to supply bungalow. Lay with drain

Measure of $3/4$ " Stop:

N x N line Fairmount Street	348.5
N x E " Cornell Street	7.5
N x S " House	15.3

Laid with drain

Work done June 7, 1957

(over)

54 ft. of 3/4" copper tubing type K, soft.....	\$ 30.78
Labor.....	\$ 23.99
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Compressor use.....	\$ 3.00