

July 1, 1957 4052 Acushnet Ave.

#25204

Leonard F. Gurney

E.S. Oriole St., S X Sassaquin Ave.

1 "
Please install $3/4$ " City Meter &
 $3/4$ " copper service to supply cottage. Special
assessment, \$10.00 plus advance. Extension applied
for. Box on taker's land.

Measure of 1" Stop:

N x N line Robin Street	18.1
-------------------------	------

W x E " Oriole Street	2.0
-----------------------	-----

N x S " Meter Box	1.5
-------------------	-----

Work done July 18, 1957

(over)

26 ft. of 1" copper tubing type K, soft.....	\$ 17.68
Labor.....	4.97
1-7/8" Corporation, fig. 438 - Red Med.....	\$
1-1/4" Cop. to cop. stop, fig. 415 - R. H....	\$
1 C. I. Stop Box, complete.....	\$
Carting.....	2.—
Tapping machine use.....	5.—
Motocrene use.....	6.27

~~xxxxxxxxxxxxxx~~