

Aug. 19, 1957

488 Church St.

25238

Lionel Correia

E.S. # 488 Church St., S X Wood St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. Main to
be extended. \$.50 Agreement.

Measure of $3/4$ " Stop:

S x S line Wood Street	215.4
W x E " Church Street	8.0
N x S " House	14.7

Main is 13 ft. W x E line

Work done August 23, 1957

This service was laid to a point 2 ft. inside the
property line

(over)

15 ft. of 3/4" copper tubing type K, soft.....	\$ 8.25
Labor.....	\$13.68
1-3/4" corporation, fig. 438 - Rod Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--

Service Repaired
488 Church Street

25238

September 19, 1960

Installed 2nd. curb stop: W x E line Church St. 2.9
N x S " House 15.1

1-3/4" copper stop, fig. 415

The old stop is 4 ft. W x the new stop

Stock supplied and installed by Contractors,
Campanella and Cardi

Work done while widening Church Street

