

#45

131 County St.

Sept. 12, 1957

#25258

Norma Jean Gemre

S.S. Hudson St., E x Fort St.

Please install $3/4$ " City Meter & $3/4$ " copper service to supply bungalow. Lay with drain.

Measure of $3/4$ " Stop:

E x E line Fort Street

~~338.1~~

287.1

N x S " Hudson Street

5.0

W x E " House

10.7

Laid with drain

Work done September 9, 1957

(over)

Main is 14 ft. N x S line

34 ft. of 3/4" copper tubing type K, soft.....	\$ 13.70
Labor.....	\$ 8.69
1-3/4" corporation, fig. 438 - Red Had.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—