

67 Tarkiln Hill Rd.

Sept. 18, 1957

#25265 Eileen J. Lapre
NS. June St., W x Acushnet Ave.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow.
Main to be extended. 50¢ AGREEMENT.

Measure of 3/4" Stop:

W x W line Acushnet Avenue	178.5
S x N " June Street	8.0
W x E " House	1.3

Main is 36 ft. S x N line
Work done June 19, 1958

(over)

57 ft. of 3/4" copper tubing type K, soft.....	\$ 29.64
Labor.....	\$ 10.37
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Motocrane use.....	\$ 24.85