

Jan. 23, 1958 1141 Kingcroft St.

#25332 Agathe Plaud
S.S. Belair St., W x Wildwood Rd.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply house. Main to
be extended. Supply house at 1141 Kingcroft St.
Will notify when ready. Box on taker's land.

Measure of $3/4$ " Stop:

W x W line Wildwood Road	331.3
N x S " Belair Street	8.0
E x center hydrant	1.6

Main is 18 ft. N x S line
Work done March 20, 1958

(over)

25 ft. of 3/4" copper tubing type K, soft.....	\$	13.--
Labor.....	\$	12.72
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Compressor use.....	\$	6.--
Motocrane use.....	\$	5.--