

12 Winsper St.

Apr. 25, 1958

#25358

Manuel Couto

S.S. Hudson St., E x Fort St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " stop:

W x W line	odney French Blvd. (E)	389.3
N x S	" Hudson Street	5.1
W x E	" House	9.1

Laid with drain

Main is 14 ft. N x S line

Work done May 27, 1958

(over)

46 ft. of 3/4" copper tubing type K, soft.....	\$	23.92
Labor.....	\$	14.11
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.00
Tapping machine use.....	\$	3.00
Loader use.....	\$	7.00