

270 Hathaway Rd.

October 1, 1958

#25441 Elmwood Enterprises Inc.

W.S. Cornell St., N x Fairmount St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of $3/4$ " Stop:

N x N line Fairmount St.	489.0
E x W " Cornell St.	8.0
N x S " House	6.6

Main is 18 ft. E x W line

Work done October 3, 1958

(over)

42 ft. of 3/4" copper tubing type K, soft.....	\$ 21.84
Labor.....	6.04
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stops, fig. 415 - R. H.....	3
1 C. I. stop box, complete.....	\$
Carting.....	2.--
Tapping machine use.....	3.--
Loader use.....	3.50