

18 Hall St.

Nov. 10, 1958

38

#25480

Arthur Viera

W.S. Snow St., N x Allen St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of $3/4$ " Stop:

N x W line Allen Street	90.4
E x W " Snow Street	2.0
N x S " House	2.1

Main is 8 ft. E x W line

Work done November 24, 1958

(over)

24 ft. of 3/4" copper tubing type K, soft.....	\$	13.20
Labor.....	\$	11.10
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Motocrane use.....	\$	7.--