

59 Austin St.

Dec. 9, 1958
#25487 J. Emile Fournier

W.S. Plympton St., S x Tarkiln
Hill Rd.

Please install 1" City Meter & 1"
Copper service to supply bungalow. Main to be
extended. 50¢ AGREEMENT.

Measure of 1" Stop:

S x S line Tarkiln Hill Road

130.0

E x W " Plympton Street

7.8

N x S " House

4.0

Main is 18 ft. E x W line

Partial work done December 10, 1958

Work completed April 21, 1959

(over)

40 ft. of 1" copper tubing type K, soft.....	\$ 30.--
1-1" corporation, fig. 438 - Red Hed.....	\$
1-1" cop. to cop. stop, fig. 415 - Red Hed....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Labor.....	\$ 29.16
Tapping machine use.....	\$ 5.--
Loader use.....	\$ 3.50
Motocrane use.....	\$ 3.50