

1015 Sheffield St.

March 26, 1959

#25507

Fred Kirby

S.E. Cor. Park Ave. & Church St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

E x E line Church Street	71.5
--------------------------	------

N x S " Park Street	8.0
---------------------	-----

W x E " House	12.8
---------------	------

Main is 17 ft. N x S line

Laid with drain

Work done April 13, 1959

(over)

41 ft. of 3/4" copper tubing type K, soft.....	\$	24.60
Labor.....	\$	19.97
1-3/4" corporation, fig. 438 - Red Hed.....	\$	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$	
1 C. I. stop box, complete.....	\$	
Carting.....	\$	2.--
Tapping machine use.....	\$	3.--
Loader use.....	\$	7.--