

50 Hill St.

May 5, 1959

#25534

Ronald A. Sylvia

N.S. Aquidneck St., W x Mina St.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. ~~Lay~~
~~with drain.~~

Measure of 3/4" Stop:

W x W line Mina Street	62.4
------------------------	------

S x N " Aquidneck Street	7.6
--------------------------	-----

W x E " House	3.2
---------------	-----

Main is 32 ft. S x N line

Work done May 8, 1959

(over)

24½ ft. of 3/4" copper tubing type L, soft.....	14.70
Labor.....	44.64
1-3/4" corporation, fig. 438 - Red Hed.....	
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..\$	
1 C. I. stop box, complete.....\$	
Carting.....\$	2.00
Tapping machine use.....\$	3.00
Compressor use.....\$	6.00
1 street cut: 6" x 2" Warrenite.....\$	

Owner supplied & installed 38.5 ft. of copper from curb stop to inside cellar.

The Water Dept. supplied & installed 24.5 ft. of copper from the main to the curb stop.