

51 Salisbury St.

May 18, 1959

#25548

Albert Wm. Avery

N.S. Aquidneck St., E x Rod.Fr.Blvd.
(W)

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply bungalow. Lay
with drain.

Measure of $3/4$ " Stop:

E x E line Rodney French Blvd. (W)	387.0
S x N " Aquidneck Street	8.0
W x E " House	20.7

Main is 32 ft. S x E line

Laid with drain

Work done June 10, 1959

(over)

60 ft. of 3/4" copper tubing type K, soft.....	\$ 36.00
Labor.....	\$ 26.00
1-3/4" corporation, fig. 438 - Red Hod.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hod.....	\$
1 G. I. stop box, complete.....	\$
Carting.....	2.00
Tapping machine use.....	3.00
Compressor use.....	3.00
Loader use.....	7.00
1 street cut: 4' x 2' Warrenite.....	\$