

283 Prescott St.

June 3, 1959

#25556

Frank A. Lapolla

E.S. Oliver St., S x Tarkiln Hill Rd.

Please install 3/4" City Meter &
3/4" Copper service to supply bungalow. Main
to be extended. 50¢ AGREEMENT.

Measure of 3/4" Stop:

S x S line Tarkiln Hill Rd.

128.2

W x E " Oliver St.

8.0

S x N " House

3.9

Main is 36 ft. W x E line

Work done June 9, 1959

(over)

58 ft. of 3/4" copper tubing type K, soft.....	\$ 34.80
Labor.....	\$ 11.10
1-3/4" Corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 G. I. stop box, complete.....	\$
Tapping machine use.....	\$ 3.00
Carting.....	\$ 2.00
Compressor use.....	\$ 1.50
Motocrane use.....	\$ 7.00
Loader use.....	\$ 3.50