

152 Westbrook St.

June 22, 1959

#25565

Silverio Alves

#52 S.S. Westbrook St., E x John St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply 2 family house.
Lay to property line only.

Measure of $3/4$ " Stop:

E x E line	John Street	219.8
N x S	" Westbrook Street	8.3
W x E	" House	1.5

Main is 18 ft. N x S line - lot line only

Work done June 23, 1959

(over)

18 ft. of 3/4" copper tubing type A, soft.....	\$ 10.80
Labor.....	\$ 16.92
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - R. H.....	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.—
Tapping machine use.....	\$ 3.—
Compressor use.....	\$ 9.—