

Tel. 2-5143

3 Tisbury St.

June 25, 1959

#25572

Clinton E. Allen

E.S. Acushnet Ave., S x Westgate St.

Please install $3/4$ " City Meter &
 $3/4$ " Copper service to supply cottage.

Measure of $3/4$ " Stop:

N x N line Churchill Street	1.4
W x E " Acushnet Avenue	5.8
S x N " House	5.7

Main is 42 ft. W x E line

Work done July 29, 1959

(over)

74 ft. of 3/4" copper tubing type K, soft.....	\$ 41.44
Labor.....	\$ 68.52
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed...	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.--
Tapping machine use.....	\$ 3.--
Compressor use.....	\$ 9.--
Loader use.....	\$ 14.--
2 street cuts: 9' x 2' & 9' x 2' Warrenite.....	\$