

80 Summit St.
July 6, 1959

#25582 A. Plante & Son
S. S. Tobey St., E x Upland St.

Please install $3/4$ " City Meter and
 $3/4$ " Copper service to supply bungalow.
Street line only.

Measure of $3/4$ " Stop:

E x E line Upland Street	255.2
N x S " Tobey Street	8.0
W x E " house	18.5

Line Service Only

Main is 14 ft. N x S line

37.7 ft. inside by
owner 11-7-60 - Fernand
(over)

Work done August 5, 1959

14 ft. of 3/4" copper tubing type A, soft.....	7.84
Labor.....	10.10
1-3/4" corporation, fig. 438 - Red Hed.....	\$
1-3/4" cop. to cop. stop, fig. 415 - Red Hed..	\$
1 C. I. stop box, complete.....	\$
Carting.....	\$ 2.00
Tapping machine use.....	\$ 3.00
Loader use.....	\$ 3.50
Motocra ⁿ e use.....	\$ 7.00